

COMMITTEE MEETINGS

Monday, February 3, 2020

5:00 p.m. Civic Center Ad Hoc Committee:

- (a.) Discuss the following change orders:
- i. COR 22 (-\$18,864)
 - a. Doors and window glass as asked for in Revision request #6. (attached)
 - ii. COR 23 (-\$3,850)
 - a. Per Revision Request #6 Line Item #5, demolish existing concrete slab at storage room 123 and install new concrete. Sain will ask for 2 days to be added to the schedule for this work.
 - iii. COR 24 (-\$3,384)
 - a. Per Revision Request #7 (attached) line item #1, lower curb to allow for drainage across sidewalk. In this Sain requests 3 days be added to the schedule for the extra work.
 - iv. COR 25 (-\$533)
 - a. Per Revision Request #8 (attached) Line item #6, to paint dumpster pad walls.
 - v. COR 26 (-\$5,394) *This is revised from the original price received under COR 12, which was \$29,901.*
 - a. Per Revision Request #8 Line item 17, stairwell lighting. **This CO is of major importance to getting stairwells finished, this is priority 1 at this time.**
 - vi. COR 27 (+\$4,512)
 - a. For removal of electrical per Revision Request #8 Line item 18 for a **credit.**
 - vii. COR 28 (-\$5,694)
 - a. Per Revision Request #8 Line item #19, additional circuits and plugs in wellness center.
 - viii. COR 29 (-\$4,793)
 - a. Per Revision Request #8 Line item #16.
 - ix. COR 30 (-\$8,160)
 - a. Per Revision Request #8 Line item #11.
 - x. COR 31 (-\$5,239)
 - a. Per Revision Request #4 (attached) Line items #2 and #7.
 - xi. COR 32 (-\$732)
 - a. Per RR #8 Line Item #7.

MEETING WILL BE HELD IN THE CONFERENCE ROOM AT PUBLIC WORKS, 1266 BELMONT DRIVE.